DOC.No MPPL/F/QAD/39/CR./QG-02
REV NO-'00
REV DATE-

MEENAKSHI POLYMERS PVT LTD.

MEENAKSHI POLYMERS PVT LTD.

QGFI CHECK SHEET- QUALITY GATE-2(VISUAL INSPECTION-100%), WELD SHOP

PART NAME: RR CARRIER-AAD(ROBOTIC WELDING)
SHIFT - (B)
LINE - ROBOTIC 1,2,3,5,
DATE- 29/09/2026

S.No	OPERATION NAME	DEFECT'S DESCRIPTION	OPERATOR /WELDER NAME	OBSERVATION 7 TO 9	9 TO 11	11 TO 1	1 TO 3	3 TO 5	5 TO 7	TOTAL
		PIPE B&C								
1	PIPE B&C ASSY	BLOW HOLE ROUND WELD PIPE B		I — ①	I — ①	II — ②	III — ③	III — ③	I — ①	11
2		BLOW HOLE ROUND WELD PIPE C		I — ①	I — ①	II — ②	III — ③	II — ②	II — ②	11
3		WELDING INCOMPLETE ROUND WELD PIPE B		II — ②	II — ②	III — ③	IIII — ④	IIII — ④	III — ③	19
4		WELDING INCOMPLETE ROUND WELD PIPE C		I — ①	I — ①	I — ①	II — ②	II — ②	II — ②	09
5		WELDING SHIFT ON PIPE B		I — ①	II — ②	II — ②	II — ②	I — ①	I — ①	09
6		WELDING SHIFT ON PIPE C		I — ①	I — ①	I — ①	II — ②	II — ②	II — ②	09
7		GAS FAULT ON PIPE B&C		I — ①	I — ①	I — ②	II — ②	I — ①	I — ①	07
8		EXCESS WELD		—						
		PIPE D&E								
9	PIPE D&E ASSY	BLOW HOLE PIPE D&E		I — ①	I — ①	I — ①	II — ②	I — ①	I — ①	07
10		WELDING SHIFT PIPE D&E		I — ①	II — ②	II — ②	II — ②	I — ①	II — ②	10
11		GAS FAULT ON PIPE D&E		—	—	—				
		PIPE F								
12	PIPE F ASSY	BLOW HOLE PIPE F		I — ①	I — ①	I — ①	II — ②	I — ①	II — ②	09
13		WELDING SHIFT PIPE F		I — ①	II — ②	II — ②	III — ③	II — ②	II — ②	12
14		GAS FAULT ON PIPE F		—	—	—	—	—	—	
15	PIPE F&D&E WELD	BLOW HOLE PIPE F &PIPE D&E	Parmod Sachin Azad Mitdosh	I — ①	II — ②	II — ②	III — ③	III — ③	III — ③	14
16		WELDING INCOMPLETE PIPE F&PIPE D&E		II — ②	III — ③	II — ②	IIII — ④	III — ③	III — ③	17
17		WIRE SHOT PIPE F& PIPE D&E		I — ①	I — ①	II — ②	II — ②	II — ②	II — ②	10
18		EXCESS WELD ON PIPE F& PIPE D&E WELDING		II — ②	I — ①	II — ②	II — ②	III — ③	I — ①	11
20	PIPE A&D&E WELD	BLOW HOLE PIPE A &PIPE D&E		I — ①	II — ②	II — ②	I — ①	III — ③	II — ②	11
21		WELDING INCOMPLETE PIPE A &PIPE D&E		II — ②	III — ③	II — ②	II — ②	II — ②	II — ②	13
22		WIRE SHOT PIPE A &PIPE D&E		I — ①	I — ①	II — ②	I — ①	II — ②	II — ②	09
23		EXCESS WELD ON PIPE A &PIPE D&E WELDING		II — ②	II — ②	I — ①	II — ②	I — ①	I — ①	09
25	PIPE A&F WELD	BLOW HOLE PIPE A &PIPE F		I — ①	I — ①	II — ②	I — ①	II — ②	II — ②	09
26		WELDING INCOMPLETE PIPE A &PIPE F		II — ②	III — ③	III — ③	III — ③	II — ②	I — ①	14
27		WIRE SHOT PIPE A &PIPE F		I — ①	I — ①	I — ①	II — ②	I — ①	II — ②	08
28		EXCESS WELD ON PIPE A&F WELDING		I — ①	II — ②	II — ②	II — ②	II — ②	II — ②	11
30	JAAL WELDING	WELD MISSING JAAL WELDING		I — ①	I — ①	II — ②	II — ②	II — ②	II — ②	10
31		BLOW HOLE JAAL WELDING		II — ②	II — ②	I — ①	II — ②	I — ①	II — ②	10
32		EXCESS WELD		II — ②	II — ②	II — ②	III — ③	IIII — ④	III — ③	16
33		GAS FAULT JAAL WELDING			II — ②					
34		WIRE SHOT		—	—	—	—	—	—	
35		WELDING SHIFT								
		VISUAL								
1	VISUAL DEFECT	DENT ON CLASS 'A 'AREA								
2		CHIESEL MARK								
3		CLEANING FAULT								
4		SPATTER								
5		MIG WIRE								
6		MATERIAL FAULT								
7		DRAIN HOLE MISS								
8		PIPE CHOKE								
9		PIPE CRACK								
10		GRINDER MARK								
11		ROUGHNESS ON CLASS 'A 'AREA								
12		BURR & SHARP EDGE								
TOTAL PRODUCTION				70	132	132	150	150	136	770
OK QTY (FIRST TIME RIGHT)				36	88	86	91	97	87	485
DEFECT QTY (REJECTION)				34 34	44 44	46 46	59 59	53 53	49 49	285 285
REWORK OK				51%	66%	65%	60%	64%	63%	62%
STRAIGHT PASS										
SCRAP QTY										
INSPECTION/CHIPPING PENDING QTY										
NAME INSPECTOR & SIGNATURE				Gaurav		Aakash			634	

PREPARED BY:-

VERIFIED BY:- Gaurav Aakash

APPROVED BY:-